

# Capital Projects Update

...a report to Kill Devil Hills citizens of the status of projects currently under way. We'll usually update it every couple of weeks. Contact Steve Albright, Public Services Director, with any questions or comments at 480-4080 or [steve@kdhnc.com](mailto:steve@kdhnc.com).

**Friday, July 30, 2021**



Tentative **ROAD CLOSURES** and **WATER OUTAGES**

( ~ means "approximately" ):

**FULL Closure: None**  
**PARTIAL Closure: None**  
**WATER OUTAGES: None**

## 2020/21 Streets Project: Fall Package - Cedar Drive, Captain's Lane, Teakwood Drive and Captain's Circle

**Description:** This project has provided pavement overlay for roads rated as in "Poor" condition, along with storm drainage improvements. Streets involved with the improvements include Cedar Drive, Captain's Lane, Teakwood Lane and Captain's Circle.

**Start Date:** Fall 2020

**Finish Date:** Summer 2021

**Contractor:** RPC Contracting, Inc., now Fred Smith Company

**Project Cost:** Awarded: \$785,485 **Actual:** \$789,684

**Recent Progress:** Project Substantially complete; punch list inspection completed; most punch list items resolved. Minor additional drainage work pending.

**The next few days:** Remaining punch list items completed. **This will be the last entry for this project.**



(Photo Above, right) Looking northwest along Captains Lane, roadside seeding has germinated well, and will become more lush with time and rainfall.



## 2020/21 Streets Project: Spring Package- Helga Street, Briggs Street, Fourth Street, East Martin Street, and East Dean Street

**Description:** This project will provide pavement overlay for roads rated as in "Poor" condition, along with storm drainage improvements. Streets involved with the improvements include East Helga Street, Briggs Street, East Fourth Street, East Martin Street, and East Dean Street.

**Start Date:** Fall 2020

**Finish Date:** Summer 2021

**Contractor:** RPC Contracting, Inc., now Fred Smith Company

**Project Cost:** Awarded: \$632,685 **Actual:** \$652,580.

**Recent Progress:** Project Substantially complete; almost all punch list items resolved. Minor additional drainage work pending.

**The next few days:** Remaining punch list items resolved. **This will be the last entry for this project.**



(Above) Looking east on E. Helga St. Hydroseeding + faithful watering = a newly-green roadside scene.



(Above) Looking east on E. Martin, showing new aprons, sidewalk. Hydroseeded areas are greening up nicely.



(Below) Similarly, Briggs St looking north.

## 2021/22 Project: West Third Street

**Description:** This project will provide pavement overlay, storm drainage improvements and water main work on W. Third Street (from Bay Dr. to Croatan Hwy).

**Start Date:** Late September, 2021

**Finish Date:** Late May, 2022

**Contractor:** not yet bid or awarded

**Project Cost:** approximately \$2.1 million

**Recent Progress:** Submitted to NC DEQ (Department of Environmental Quality) Stormwater/Land Quality sections and Public Water Supply Section

**The next few days:** Plans made available to bidders. Pre-bid meeting.



Map above shows extent of street, sidewalk, storm drainage and water main improvements from Bay Drive eastward to N Croatan Highway (US 158)