



Capital Projects Update

...a report to Kill Devil Hills citizens of the status of projects currently under way. We'll usually update it every couple of weeks. Contact Steve Albright, Public Services Director, with any questions or comments at 480-4080 or steve@kdhnc.com.

Monday, February 1, 2021

Tentative ROAD CLOSURES and WATER OUTAGES (~ means "approximately"):

FULL Closure: E. Helga Street, from NC 12/Virginia Dare Trl to Raymond St, Tuesday, 2/2/2021 and Wednesday, 2/3/2021.

PARTIAL Closure: Partial lane closures, pipe work on NC 12/Virginia Dare Trl at E. Fourth St / "Jolly Roger"

WATER OUTAGES: None.

2020/21 Streets Project: Fall Project- Cedar Drive, Captain's Lane, Teakwood Drive and Captain's Circle

Description: This project will provide pavement overlay for roads rated as in "Poor" condition, along with storm drainage improvements. Streets involved with the improvements include Cedar Drive, Captain's Lane, Teakwood Lane and Captain's Circle.

Start Date: Fall 2020

Finish Date: Spring 2021

Contractor: RPC Contracting, Inc.

Project Cost: Awarded: \$785,485

Recent Progress: Pipe deliveries have been made.

The next few days: No activity for a month or so; first pipelaying is in Spring Project.



Photo above shows roads included in project.

2020/21 Streets Project: Spring Project- Helga Street, Briggs Street, Fourth Street, East Martin Street, and East Dean Street

Description: This project will provide pavement overlay for roads rated as in "Poor" condition, along with storm drainage improvements. Streets involved with the improvements include East Helga Street, Briggs Street, East Fourth Street, East Martin Street, and East Dean Street.

Start Date: Fall 2020

Finish Date: Spring 2021

Contractor: RPC Contracting, Inc.

Project Cost: Awarded: \$632,685

Recent Progress: Storm drainage work is complete in the E Helga St / Briggs St area and about 70% in NC 12 / Virginia Dare Trail near E Fourth Street.

The next few days: Storm drainage pipe and structure installation finishes at E Fourth St, moves south to E Dean St & E Martin St.



In the photo above, workers install the first 20' section of 15" drainage pipe from Virginia Dare Trail into the "turtle pond" between "Jolly Roger" and the movie theaters. This will relieve a frequently-flooded section of the road.

2021/22 Project: West Third Street and vicinity

Description: This project has 4 parts: (1) Street, sidewalk, drainage and water main work, **W Third St** (US 158 through Creek St). (2) Sidewalk, **W Third St** (Creek St to Bay Dr). (3) Street, drainage and water main work, **Seminole St** (W Third St to Indian St). (4) Replace drainage culverts, **US 158** (W Third St through W Fifth St.)

Start Date: Fall 2021

Finish Date: Spring 2022

Contractor: not yet bid

Project Cost: approximately \$1.4 million

Recent Progress: Topographic surveying has been mostly completed. Preliminary engineering design has begun.

The next few days: Preliminary engineering design continues.

Map at right shows the 4 components of the project:

--- denotes Drainage only

— denotes street, drainage & water main

— denotes sidewalk & minimal drainage as needed to construct the sidewalk

